






ID		WBS	Task Name	Duration	Start	Finish	Predecessors	2017												2020			
								Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan	May	Sep	Jan
1		1	Metering Competition (MC)	681 days	Thu 26/03/15	Fri 01/12/17																	
2		1.1	Rule Change (MC)	175 days	Thu 26/03/15	Thu 26/11/15																	
8		1.2	Procedure Change (MC)	626 days	Thu 11/06/15	Thu 30/11/17																	
122		1.3	Distribution ring fencing guideline (MC)	253 days	Fri 27/11/15	Fri 25/11/16																	
124		1.4	System change (MC)	356 days	Mon 04/07/16	Thu 30/11/17																	
142		1.5	Market Readiness (MC)	151 days	Wed 26/04/17	Thu 30/11/17																	
147		1.6	GO LIVE (MC)	1 day	Fri 01/12/17	Fri 01/12/17	140,120,144,138,																
148		2	Embedded Networks (EN)	641 days	Thu 21/05/15	Fri 01/12/17																	
149		2.1	Rule Change (EN)	130 days	Thu 21/05/15	Thu 19/11/15																	
157		2.2	Procedure Change (EN)	423 days	Fri 20/11/15	Tue 01/08/17																	
228		2.3	System Change (EN)	351 days	Wed 06/07/16	Mon 27/11/17																	
246		2.4	Market Readiness (EN)	129 days	Mon 29/05/17	Thu 30/11/17																	
250		2.5	GO LIVE (EN)	1 day	Fri 01/12/17	Fri 01/12/17	247,244,226,234																
251		3	Shared Market Protocols (SMP)	779 days	Tue 03/11/15	Tue 27/11/18																	
252		3.1	Rule Change (SMP)	122 days	Tue 03/11/15	Fri 29/04/16																	
261		3.2	Procedure Change (SMP)	440 days	Mon 02/05/16	Fri 26/01/18																	
280		3.3	System Change (SMP)	506 days	Mon 28/11/16	Fri 23/11/18																	
287		3.4	Market Readiness (SMP)	216 days	Fri 26/01/18	Mon 26/11/18																	
291		3.5	GO LIVE (SMP)	1 day	Tue 27/11/18	Tue 27/11/18	282,278,288,285																
292		4	Multiple Trading Relationships (MTR)	813 days	Mon 29/06/15	Fri 07/09/18																	
293		4.1	Rule Change (MTR)	322 days	Mon 29/06/15	Fri 30/09/16																	
302		4.2	Procedure Change (MTR)	170 days	Mon 03/10/16	Tue 06/06/17																	
310		4.3	System Change (MTR)	360 days	Thu 06/04/17	Thu 06/09/18																	
316		4.4	Market Readiness (MTR)	320 days	Tue 06/06/17	Thu 06/09/18																	
319		4.5	GO LIVE (MTR)	1 day	Fri 07/09/18	Fri 07/09/18	311,314																
320		5	Demand Response Mechanism (DRM)	791 days	Tue 03/11/15	Thu 13/12/18																	
321		5.1	Rule Change (DRM)	310 days	Tue 03/11/15	Tue 24/01/17																	
330		5.2	Procedure Change (DRM)	185 days	Fri 11/11/16	Mon 14/08/17																	
338		5.3	System Change (DRM)	385 days	Mon 19/06/17	Wed 12/12/18																	
344		5.4	Market Readiness (DRM)	180 days	Wed 04/04/18	Wed 12/12/18																	
347		5.5	GO LIVE (DRM)	1 day	Thu 13/12/18	Thu 13/12/18	339,345,340,342																
348		6	Meter Replacement Processes (MRP)	128 days	Thu 21/05/15	Wed 18/11/15																	
349		6.1	Rule Change (MRP)	128 days	Thu 21/05/15	Wed 18/11/15																	
355		7	NSW ACT Gas Retail Project (NAGRP)	230 days	Wed 03/06/15	Fri 29/04/16																	
356		7.1	Project duration (NAGRP)	230 days	Wed 03/06/15	Fri 29/04/16																	

- 1 Metering Competition (MC)**
Workshops are not yet aligned with 2016 Industry Meeting calendar.
Time allowed for IEC approval will not be required if the IEC decides there are B2B changes.
Dates shown in grey are indicative dates.

- 348 Meter Replacement Processes (MRP)**
Non PoC project - potential risk to PoC project

- 355 NSW ACT Gas Retail Project (NAGRP)**
Non PoC project - for noting as potential impact on PoC resources